(4)

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Providing children play and Open Gym equipement in yelahanka new town park at B Sector in Ward No 04.

Agency:-Technical manager (west)KRIDL Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 8/6/2017 Measurement

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.4	Providing and fixing precast solid concrete kerb stones made out of CC. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete P. No. 25 I. No.5.29.2							
		Nos						
	Kerb stone		2	15.60			31.20	
			2	7.25			14.50	
			2	1.10			2.20	
		8/6				47.90		
					21.56		21.00	
	Missing Kerb		8				8.00	
			4				4.00	
			12				12.00	
			15				15.00	
			7				7.00	
			8				8.00	
		8/6	6				6.00	
			10				10.00	
			12				12.00	
			18				18.00	
	Kerb stone Dr. Raj		1	39.25			39.25	
						39.25		
				87.22			87.00	
	Missing Kerb		20				20.00	
			15				15.00	
			9				9.00	
			6				6.00	
	Checked.		12				12.00	
			10				10.00	
		8/6	13				13.00	
			19				19.00	
			8				8.00	
						Total qty	**407.15**	
						Qty Ltd to	**405.00**	

Contractor.s Representative

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Providing children play and Open Gym equipement in yelahanka new town park at B Sector in Ward No 04.

Agency:-Technical manager (west)KRIDL Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 14/6/2017

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.7	Providing and fixing cement base precast, pre-polished cement concrete designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mix finished with flush pointing using white cement, including cost of materials, including cutting, gridding the edge to half/full round wherever required, labour curing complete as per specification							
	Vishveshwaraiah Park	sqmt						
	open gym platform		1	15.60	7.25		113.10	
	Platform approach		1	1.65	1.10		1.82	
	Benches Platform		5	2.00	2.50		25.00	
	Damaged platform		4	2.00	2.50		20.00	
	Dr. Raj Kumar Park							
	open gym (checked)		1	122.65			122.65	
	Benches Platform		5	2.00	2.50		25.00	
	Damaged platform		2	2.00	2.50		10.00	
		14/6				**Total Qty**	**317.57**	

Contractor,s Representative.

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara

16/6/2017

(11)

BRUHAT BANGALORE MAHANAGARA PALIKE

e of work:-Providing children play and Open Gym equipement in yelahanka new town park at B or in Ward No 04.

Agency:-Technical manager (west)KRIDL Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 20/6/2017

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no 11	SUPPLYING AND FIXING PENDULUM DOUBLE OF SAFE AREA: 2.5 mtr x 1 mtr main frame: 100 NB GI G-class pipe, LEG FRAME: 40 NB GI B-class pipe handle frame 25 NB GI B-class pipe, seat: LLDP Plastic pipe cap: nylon 66 injection moulded, bearing cap: nylon 66 injection moulded, bearing housing and pin: seamless pipe and round bar, NUT BOLTS CAP: nylon 66 injection moulded, bearing caps: permament sealed of reputed make (FAB/SKF), nut bolts: high tensile steel galavanise nut bolts, power coat – done by pure poly urethane powder with 70-80 microne thickness as per enginner incharge of the work							
		Nos						
	Vishveshwaraiah Park		1				1.00	
	Dr. Raj Kumar Park		1				1.00	
						Total Qty	**2.00**	

Checked.
E.E. (Project)
20/6

Contractor,s Representative

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Assistant Engineer
Project Sub Division

20/6/17
Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara

(12)

BRUHAT BANGALORE MAHANAGARA PALIKE

e of work:-Providing children play and Open Gym equipement in yelahanka new town park at B or in Ward No 04.

Agency:-Technical manager (west)KRIDL Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 20/6/2017

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.12	Supplying and fixing of LEG PRESS DOUBLE of safe area: 2.8 mtr x 1.5 mtr, center Pipe: 100 NB, GI- B-Class pipe, seat frame: 32 NB GI B-Class pipe. Back rest: LLDP Plastic seat rest: LLDP Plastic, Foot Rest: LLDP Plastic, Pipe Cap: nylon 66 injection moulded, bearing, housing and pin: seamless pipe and round bar, bearings: permanent sealed of reputed make(FAG/SKF), STOPPER-PU Rod, nut, bolds cap-nylon 66 injection moulded NUT BOLTS-HIGH TENSILE STEEL, GALVANISED NUT BOLTS, POWDER COAT-DONE BY PURE POLY URETINE POWDER WITH 70-80 MICRONE THICKNESS AS PER ENGINEER INCHARGE OF THE WORK.							
		Nos						
	Vishveshwaraiah Park		1				1.00	
	Dr. Raj Kumar Park		1				1.00	
						Total Qty	**2.00**	

E.E.(Project) 20/6

Contractor,s Representative

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Assistant Engineer
Project Sub Division

Assistant Executive Engineer 20/6/17
Project Sub Division
Bruhat Bangalore Mahanagara

(13)

BRUHAT BANGALORE MAHANAGARA PALIKE

ne of work:-Providing children play and Open Gym equipement in yelahanka new town park at B tor in Ward No 04.

Agency:-Technical manager (west)KRIDL Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 20/6/17

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.13	SUPPLYING AND FIXING OF FUN WALKER SINGLE OFF SAFE AREA-3 mtr x 2 mtr, main frame: 100NB GI B-class pipe, LEG FRAME: 32 NB GI B-cLASS pipe, HANDLE FRAME: 25NB GI B-CLASS pipe, FOOT REST: LLDB PLASTIC, PIPE:Nylon 66 injection moulded, BEARING CAP: nylon 66 injection moulded, BEARING HOUSING AND PIN: seamless pipe and round bar, NUT BOLT CAP: nylon 66 injection moulded, BEARING: Permanent sealed of reputed make(FAB/SKF), NUT BPLTS-HIGH TENSILE STEEL, GALVANISE NUT BOLTS, POWDER COAT: Done by pure poly urethane powder with 70-80 microne tthickness as per engineer incharge of the work							
		Nos						
	Vishveshwaraiah Park		1				1.00	
	Dr. Raj Kumar Park		1				1.00	
						Total Qty	**2.00**	

Checked.

E.E. (Project)

20/6.

Contractor,s Representative

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Assistant Engineer
Project Sub Division

20/6/17

Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara